COMPLETION REPORT

1	Name of the work	Providing chainlink fencing for BBMP property at Sy No. 33, Mallasandra village ward No. 13
2	Sanctioned Estimate No. & Date	100/12-13 D: 13-3-2013
3	Head of Account which is chargeable	P0290
4	Instrument Order NO. & Date	62/12-13 D: 18-3-2013
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	180 days
b	Delay in Exculpation of Work	987 days
7	Measurement recorded in	MB NO 668 Page 66721-38
8	Check Measurement of the Asst	MB NO 668 66721 TO 38
9	Name of the office/official in charge of the work	AEE (P)
10	a) Asst. Eng/junior Eng	Ravi N.K
	b) Asst. Exe Engineer	Mahalusiddappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
7635000=00	8302868=00	667868=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi N.K.

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

Asst Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike